

PROJECT UPDATE

Sammamish Community & Aquatic Center

November 14, 2014

Parks & Recreation Department

We have seen a fair amount of progress at site over the last month, despite the change in the weather and daylight savings. The west storm water vault is almost complete. This took several weeks of work on all the concrete walls and today the hollow-core planks were placed to close-off the top of the vault.

Construction of the surge tank is complete with waterproofing and installing sleeves. The contractor is working diligently on the elevator shaft as well. Concurrently an intricate labyrinth of mechanical and electrical piping was laid out prior to placing vapor barrier and rebar mats for the floor slab. This week the contractor poured concrete for the slab on grade for the gymnasiums as well as the shear walls for the upper level.

The footings along the west and south edges of the west wing of the garage are complete. The contractor is continuing to excavate for the east wing of the garage as the weather allows for it. Enjoy Sevda's photos and please let either of us know if you have any questions!



Below: Panoramic view of the parking garage footings and excavation.
Right: View of Surge Tank.



Below: Storm water Vault.



Placement of Hollow Core Planks



PROJECT UPDATE

Sammamish Community & Aquatic Center

November 14, 2014

Parks & Recreation Department



Utilities below the building slab



Elevator Shaft



Above: Concrete pour for building slab in progress.

Below: Contractor saw cutting construction joints in slab.

